ACTIVITIES GANTT CHART

MACRO-ACTIVITY	TARGET: 1000 KG (INDUSTRIAL SCALE)																												
Week	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
RFP																													
Proposal																													
Start of the project																													
Equipment Modification																													
R&D familiarization trials and analytical work																													
R&D safety trials															\														
R&D representative sample (200 g)																													
Haz-Op Analysis																													
Analytical transfer								<u> </u>							>														
Analytical validation																													
Documentation for REACh																													
Internal documentation for REACh																													
REACh registration																													
RM Specifications																													
Delivery RM and analysis																	>												
Use tests industrial RM																			>										
Start of the production																													
Industrial demo batch (90 kg)																													
Industrial production (1080 kg)																													